ENGINEERING DEPARTMENT

WORK COMPLETION REPORT

1	Name of Work	Improvement and Development of School Building at Jalahalli in Ward no.16.
2	Sanctioned Estimate Cost. No. and date:	Rs.200.00/- Lakhs EE/RRND /WO.No/000060/2021-22 Date:- 20.07.2021
3	Name of the Contractor:	K Damodar and Co (Damodar Manjunath)
4	Contract value	Rs.1,83,55,469.00/- (Excluding GST)
5	Total cost of work	Rs.1,83,54,819.87/- (Excluding GST)
6	Date of Commencement	20.07.2021
7	Due date of Completion	19.07.2022
8	Actual Date of Completion	03/07/2022
9	Measurement Recorded M.B. No: Page No:	6809/22-23 680819 – 32
10	Name of the Office/Officials in-charge of The work, 1. Assistant Engineer: 2. Asst. Executive Engineer 3. Executive Engineer	 Umesh N G Vigneshwar M Basavaraju N

(Civil)
Inspected the work - all quality parameters are found satisfactory. The work is completed as per the technical sanction and as per the test reports. All the documents are in accordance with specification and as per norms.
AE(Civil)

1. Certified that the above work has been Completed satisfactory.

Junior/Assistant Engineer
Ward No. 16

Executive Engineer
Rajarajeshwari Nagar Division
Bruhat Bengaluru Mahanagara Palike

Assistant Executive Engineer
Yeshwanthpura Sub Division
Bruhat Bangalore Mahanagara Palike

AE - warranted period is completed

Chief Engineer
Rajarajeshwari Nagar Zone
Bruhat Bengaluru Mahanagara Palike

Scanned with CamScanner